# Imray Correction Notice ICC57-3

4 November 2026

## Chart C57 WGS 84

*Edition 2017*

*Versions available:*
*New Edition (corrected to April 2017)*
*Update (corrected to April 2018)*
*Update (corrected to April 2019)*
*Update (corrected to April 2020)*
*Update (corrected to March 2021)*
*Update (corrected to March 2022)*
*Update (corrected to March 2023)*
*Update (corrected to February 2024)*

*NOTES*

*Below is a complete list of corrections issued since the 2017 edition of this chart was published. Each correction is issued with an ILNW reference number and year. Corrections are listed chronologically in ascending order.*

*For Update versions of this chart, please check the bottom left corner of the chart to determine the last applied correction. Any further corrections will be applicable from that point onwards.*

1 **Tuskar Rock NW**

Amend Lt descriptions at buoys:

S Long Fl(2)G.6s to Fl.G.6s (sync) in 52°14´74N-6°15´80W

Splaugh Fl(2)R.6s to Fl.R.6s (sync) in 52°14´36N-6°16´76W AIS remains unchanged. (ILNW 463/17)

2 **Holdens Bed**

Amend duration of *W Holdens* $_{G}$*Fl(3)G.10s* to 9s in 52°15´76N-6°18´74W (ILNW 572/17)

3 **Tuskar Rock S**

Delete racon sym. and assoc. lgd AIS at *South Rock* $_{YB}$*Q(6)+LFl.15s* in 52°10´88N-6°12´82W (ILNW 151/18)

4 **Roche's Point (Main chart & Plan B)**

Amend range of Lt to 18/12M plus insert racon sym and assoc. lgd AIS in 51°47´58N-8°15´29W (ILNW 152/18)

5 **Dunmore East Harbour (Plan G)**

Insert lgd Less water reported (2018) angled 150º centred on 52°08´95N-6°59´42W (ILNW 472/18)

6 **Cork Lower Harbour (Plan B)**

Insert Lgd Works (2018) centred on:

51°50´08N-8°19´39W

51°50´10N-8°18´20W (ILNW 543/18)

7 **Dunmore East (Plan F)**

Amend Lt:

Fl.R to Fl(3)R in 52°08´98N-6°59´40W

Fl.G to Fl(3)G in 52°08´96N-6°59´49W (ILNW 585/18)

8 **Dunmore East (Plan G)**

Amend Lt:

Fl.R.2s6m4M to Fl(3)R.10s6m4M in 52°08´98N-6°59´40W

Fl.G.2s6m4M to Fl(3)G.10s6m4M in 52°08´96N-6°59´49W (ILNW 585/18)

9 **Cork Lower Harbour (Plan B)**

Delete *RA2* $_{R}$*Q.R* in 51°50´15N-8°19´51W (ILNW 22/19)

10 **Ballycotton Island SW**

Move *The Smiths* $_{R}$*Fl(3)R.10s* in 51°48´59N-8°00´75W to 51°48´43N-8°00´60W (ILNW 390/19)

11 **River Barrow (Plan F)**
Depths are reported to be less than charted in the River Barrow north of Barrow Bridge (52°17´31N-7°00´54W). Yachtsmen are advised to exercise caution when in the vicinity. (ILNW 383/20)

12 **Kinsale Head Gas Field**
Insert lgd Gas Field Decommissioning (see Note) centred on 51°18´82N-8°02´71W Add chart note:
Production platforms and associated structures are currently being decommissioned. During the works, aids to navigation may be unreliable and certain features may not be shown (ILNW 628/20)

13 **Dunmore East Harbour (Plan G)**
Insert minor lt 2F.G(vert) in 52°08´87N-6°59´48W (ILNW 11/21)

14 **Dunmore East Harbour (Plan G)**
Insert accompanying block correction centred on 52°08´92N-6°59´43W (ILNW 47/21)

15 **Cobh (Plan B)**
Insert pontoon joining:
51°50´80N-8°18´53W
51°50´76N-8°18´47W
51°50´74N-8°18´48W
Insert minor G Lt in:
51°50´76N-8°18´47W
51°50´74N-8°18´48W (ILNW 164/21)

16 **Kinsale Head Gas Field**
Insert racon sym and assoc. lgd AIS at platform:
Kinsale A-East in 51°22´20N-7°56´79W
Kinsale B-West in 51°21´62N-8°01´09W (ILNW 167/21)

17 **Kilmore S (Plan H)**
Insert obstruction with a depth of:
$1_2$ m in 52°09´80N-6°35´21W
$1_4$ m in 52°09´59N-6°35´25W (ILNW 194/21)

18 **Kilmore Spit S (Plan H)**

Insert depth $0_6$ m in 52°09´86N-6°34´48W Extend dangerline S to enclose (ILNW 472/21)

19 **Drumdowney Point, Swing Bridge (Plan F)**
Add additional G Lt flash to existing R Lt in:
52°16´86N-7°00´32W
52°16´82N-7°00´29W (ILNW 207/22)

20 **Tuskar Rk**
Amend range of Lt Q(2)7·5s33m24M to Q(2)7·5s33m18M in 52°12´18N-6°12´43W (ILNW 384/22)

21 **Cork Lower Harbour W (Plan B)**
Work is complete on the container terminal centred on 51°50´08N-8°19´34W
Insert coastline joining:
51°49´97N-8°19´42W
51°49´97N-8°19´45W
51°50´16N-8°19´48W
51°50´23N-8°19´34W
51°50´22N-8°19´31W
51°50´17N-8°19´30W
51°50´06N-8°19´00W
Insert pontoon between 51°50´08N-8°18´20W and 51°50´12N-8°18´26W Delete assoc lgd Works (2018) (ILNW 436/22)

22 **Kinsale Head Gas Field**
Delete platform sym and assoc racon and lgd AIS: KINSALE A-EAST in 51°22´20N-7°56´79W
KINSALE B-WEST in 51°21´64N-8°01´10W (ILNW 6/23)

23 **Waterford S**
Insert lgd Scientific Instruments centred on:
52°00´22N-7°27´02W
51°59´66N-7°11´95W
52°01´69N-6°58´43W (ILNW 276/23)

24 **East Pier, Dunmore East Harbour (Plan G)**
Move Lt Fl(3)R.10s6m4M from 52°08´98N-6°59´40W to 52°08´99N-6°59´39W (ILNW 323/23)

25 **Reed Bank (Plan D)**
Delete Pontoon Y Fl.Y.5s2M in 51°57´76N-7°50´67W (ILNW 359/23)

26 **Old Head of Kinsale SE**
Amend lgd *Gas Field Decomissioning (see Note)* to *(disused)* at
Kinsale Head Gas Field in 51°19´0N-8°03´0W.
Replace *(see Note)* with (disused) at Ballycotton Gas Field in 51°26´0N-8°09´0W.
Delete chart notes Oil and Gas Fields and Kinsale Head Gas Field (ILNW 147/24)

27 **Paddy's Point W (Plan B)**
Insert minor R Lt at end of pontoon in 51°50´12N-8°18´26W (ILNW 176/24)

28 **Dunmore East Harbour (certain copies only) (Plan G)**
Some copies of the updated version of this chart (corrected to February 2024) were issued with an outdated version of Plan G Dunmore East Harbour. To update this inset plan to the date of publication, block correction ILNW 47/21 and correction ILNW 323/23 should be applied. (ILNW 386/24)

29 **Dunmore East Harbour (Plan G)**
Insert depths:
0.3 m in 52°09´01N-6°59´57W and extend 2m contour E to enclose. Delete depth 1.4 m close SW
0.3 m in 52°08´99N-6°59´55W and extend 2m contour E to enclose
2.5 m in 52°08´92N-6°59´43W and delete depth 3.1 m close NW
2.8 m in 52°08´90N-6°59´47W and delete depth 3.2 m close N
2.2 m in 52°08´89N-6°59´49W and delete depth 2.5 m close SW
2.5 m in 52°08´85N-6°59´44W and delete depth 3.1 m close SW

Insert drying height -0.2 m in 52°08´97N-6°59´56W enclosed by 0m contour. Delete depths 1.4 m close NW and 2.7 m close NE (ILNW 407/24)

30 **Hook Head S & SW**
Delete lgd Scientific Instruments centred on:
52°01´69N-6°58´43W
52°00´23N-7°27´00W
51°59´67N-7°11´93W (ILNW 448/24)

31 **Waterford Harbour (Plan F)**
Move Waterford R Fl(3)R.10s from 52°09´48N-6°56´75W to 52°08´95N-6°57´00W (ILNW 358/25)

32 **Waterford Harbour**
Move R Fl(3)R.10s from 52°09´48N-6°56´75W to 52°08´95N-6°57´00W (ILNW 358/25)

33 **Waterford-Ferrybank (Plan F)**
The construction works for the new bridge are now completed.
Delete lgd *Bridge under constn* centred on 52°15´94N-7°06´46W
Insert bridge line from 52°15´86N-7°06´60W to 52°15´75N-7°06´67W (ILNW 4/26)